

## *BASTROP COUNTY WATER CONTROL AND IMPROVEMENT DISTRICT #2*

### **Update on 2020 Road Projects**

June 12, 2020

I wanted to provide a short update to our customers on the current road project. So far, 2020 has been an interesting start. We did experience some delays in both materials, scheduling with contractors and conflicts with agreements for completion of work. Due to the timing of when the project started and the road restrictions we have out here, the contractors got a very late start.

As of today's date, we have gotten Groups B (Mokulua, Kipapa & Waimalu) and C (Keawakapu, Kaeleku, Waianae & Ninole) roads 99% completed. We will be putting down an emulsifier shortly to help seal the road top and also cut down on the dust from the construction. After this, they will be ready for the county chip sealing (paving). County expects to start paving all of our groups in the August to September time frame.

We expect contractors back in sometime after July 1<sup>st</sup> to start on Groups A (Keanahalululu, Kapapa, Nuupia, Kaimuki & Olomana), D (Kauai, Anahulu & Oah) and E (Pahalawe & Kaapahu). We will be notifying customers on these roads 1-2 weeks in advance of the expected start dates, once we narrow them down.

We do appreciate everyone's patience thru the construction period. We do know that it is very hard to be outside or around these roads during the construction, because it and the vehicles driving, creates so much dust. There isn't a solid way to prevent this, other than applying a top coat once they are completed, which we are doing.

We do ask for everyone's safety, to please obey the "SLOW" signs and watch out for the workers.

Thank you.

Paul Hightower, General Manager