

Constructed (Prior Year Status By Road)

Unit		Collector Road	Total Paved	Street	Length of Unpaved Road Measured by Feet	Homes	Feet Between Homes Being Paved	Avg Home Density of Roads to be paved serviced by feeder	Previous 5 Year Planned Date to Pave	Bus Route Y/N	Comments
1	CI	Collector	750	Olaa	950	5	190	108	2016/2017	No	Completed & Transferred to City
1	CI		750	Pahala Ct	750	12	63		2016/2017	No	Completed & Transferred to City
1	CI		650	Homonu Ct	650	5	130		2016/2017	No	Completed & Transferred to City
1		Feeder	1100	Papaloo Lane	1100	10	110	88	2016/2017	No	Completed & Transferred to Cnty
1			220	Pele Ct	220	5	44		2016/2017	No	Completed & Transferred to Cnty
5			1800	Lamaloo	1800	11	164		2016/2017	No	Completed May Need Water Crossings in 2019 Bfr Accept
2			1440	Kanaio	1440	25	58		2016/2017	No	Completed & Transferred to Cnty
2			2120	Kaupo	2120	20	106		2016/2017	No	Completed & Transferred to Cnty
4			2120	Konahuanui Ln	2120	14	151		2016/2017	No	Ready For Chip Seal Spring 2019
3			1700	Haliimaile	1700	25	68		2018/2019	No	Pulled in to preserve FEMA/Flood Damage Completed & Transferred to Cnty
5			1700	Maunalua	1700	11	155		2020/2021	No	Pulled in to preserve FEMA/Flood Damage Completed & Transferred to Cnty
5			2400	Puu Waa Waa	2400	12	200		2020/2021	No	More Base Needed in 2019
3			1360	Kokomo	1360	26	52		Not Planned	No	Pulled in to preserve FEMA/Flood Damage Completed & Transferred to Cnty

October 2017-September 2018 (IN PROCESS - STATUS)

Unit	Collector Road	Total Paved	Street	Length of Unpaved Road Measured by Feet	Homes	Feet Between Homes Being Paved	Avg Home Density of roads to be paved; serviced by feeder	Previous 5 Year Planned Date to Pave	Bus Route Y/N	Comments
1	Feeder	1640	Pahoiki Lane	1640	15	109	108	2017/2018	No	More ditchwork in 2019 then Chip Seal
1		160	Kou	160	3	53		2017/2018	No	Ready For Cnty to complete
1		360	Kaliu	360	2	180				Ready For Cnty to complete
1		850	Kulua Ct	850	8	106		2017/2018	No	Ready For Cnty to complete
1		400	Kimo Ct	400	6	67		2017/2018	No	Ready For Cnty to complete
1		900	Ahumoa	900	7	129		2017/2018	No	Ready For Cnty to complete
2	Feeder	1450	Pahihi North	1450	8	181	132	2017/2018	No	Ready For Cnty to complete
2		800	Kaena Lane	800	7	114		2017/2018	No	Ready For Cnty to complete
2		1320	Awehi Lane	1320	4	330				Ready For Cnty to complete
2			Koolua Dr	2090	7	299		2019/2020		Improved Access
2			Haleakala Dr	2200	2	1100		Not Planned		Improved Access
2		800	Kaenapapa	800	6	133				Ready For Cnty to complete
2			Laau Ct	650	4	163				Does Not Qualify due to not being connected to county road. Off Haleakala
2	Feeder	2430	S. Papawai Dr	2430	15	162	136	2017/2018	No	Ready For Cnty to complete
2		220	Koae Ct	220	3	73		2017/2018	No	Ready For Cnty to complete
2		350	Huelo Ct	350	4	88		2017/2018	No	Ready For Cnty to complete
3		500	Upola Ct	500	6	83				Ready For Cnty to complete - one driveway culvert
3		450	Haou	450	4	113				Ready For Cnty to complete
1		500	Makaka	3900	0	N/A				Ready For Cnty to complete done for intersection

October 2018 - September 2019 (Year 1) -- Start 2019 Finish 2020

Unit	Collector Road	Total Paved	Street	Length of Unpaved Road Measured by Feet	Homes	Feet Between Homes Being Paved	Avg Home Density of Roads to Be Paved; serviced by feeder	Previous 5 Year Planned Date to Pave	Bus Route Y/N	Comments
2	Collector	1100	Pahalawe Lane	1100	4	275	214	2018/2019	Yes	Off Tahitian -
2		1740	Kaapahu	1740	12	145		2018/2019	No	Committed. Between Alele & Pahalawe
5	Feeder	900	Mokulua Lane	3230	11	82	118	2018/2019	1 stop	Bus goes down between Pohakuloa and Waikakaaua. Pave only between those 2 streets
5		700	Waimalu	700	5	140		2018/2019	No	Off Mokulua
5		420	Kipapa	420	2	210			No	Added New -Complete Area
3	Feeder	1771	Keawakapu	1771	5	354	96	2018/2019	No	Pave to Waianae Ct leaves 2529 in 0
3		500	Kaeleku Ln	500	5	100		2018/2019	Yes	Off Airport Rd
3		650	Ninole Ct	650	11	59		2020/2023	No	New Homes
3		850	Waianae Ct	850	11	77		2020/2024	No	New Homes
5	Feeder	2200	Keanahalululu Ln	2200	11	200	206	2018/2019	No	Eastern end up hill. Pave full remaining portion
5		130	Kapapa	130	3	43		Not Planned	No	Complete Area
5		300	Nuupia	300	3	100		Not Planned	No	Complete Area
5		520	Kaimuki	520	1	520		Not planned	No	Complete Area
5		350	Olomana	350	1	350		Not planned	No	Complete Area
4		450	Kauai Ct	450	5	90		2019/2020	No	Off Akaloa
4		750	Anahulu Lane	900	5	150		2019/2020	No	Off Akaloa -- Only do 750 ft 150 Density

October 2020 - September 2021 (Year 2) Locked

Unit		Collector Road	Total Paved	Street	Length of Unpaved Road Measured by Feet	Homes	Feet Between Homes Being Paved	Avg Home Density of Roads To Be Paved; serviced by feeder	Previous 5 Year Planned Date to Pave	Bus Route Y/N	Comments
1		Feeder	700	Kawela	700	3	233	143	2019/2020	No	Off Kamakoa
1			200	Mahina (W. Lai)	200	4	50		2019/2020	No	
1			550	Lihue (E. Lai)	550	3	183		2019/2020	No	Off Kawela
1			830	E & W Kamo	830	8	104		2019/2020	No	Off Kawela
4			3150	Kaelepulu Dr	5350	19	166		2019/2020	No	Only pave the 3150 ft starting at Akaloa, not the 2200 from MokuManu. Between Akaloa & MokuManu
4			800	Keaau Ct	800	5	160		2021/2022		Off Wahane
4		Feeder	1250	Nanakuli Dr	1250	5	250	205	2021/2022	No	Off Wahane
			400	Kaupa Ct	400	2	200				
Total			7880		Homes Paved	49					
WD/CT	1.49				Homes with Improved Access	0					
CI											
Total	1.49										
				CATCH UP YEAR							

Future Roads that Qualify Under Home Density Rules

Unit	Collector Road	Total Paved	Street	Length Ft	Homes	Feet Between Homes	Average using all roads serviced by feeder	Initial Year Planned	Bus Route Y/N	Comments
5		2175	Kahana	2175	6	363			No	
5		2650	Kawainui	2650	8	331			No	Off Pohakuloa
2		2700	Wainee	2700	7	386			No	
5		2350	Kamaiki	2350	4	588			No	
2		2500	Molokini	2500	6	417			No	
2		1770	Keneka (Was Wahane west of washout)	1770	4	443				Not connected to County Road
4		4000	Hanauma Dr	4000	5	800				Not connected to County Road
2		3450	Hekili	3450	9	383			No	Off N. Wahane
1		1700	Wiaea Ct E&W & Olia Dr	1700	4	425			No	
4		2550	Wailupe	2550	4	638			No	Off Akaloa

Roads to Be Completed After Home Density Roads Completed (or fit in where plausible)

Unit	Collector Road	Total Paved	Street	Length Ft	Homes	Feet Between Homes	Average roads serviced by feeder	Initial Year Planned	Bus Route Y/N	Comments
1			Koa Ct	650	0	N/A				< 3 homes
2			Llio Court	100	1	100				< 3 homes
2			Puu Ct	280	2	140				< 3 homes
4			Kai Ct	150	1	150				< 3 homes
1			Koko Lane	330	0	N/A				< 3 homes
5			Puu Kaua Ct	350	2	175				< 3 homes
5			Mokuauia Ct	360	2	180				< 3 homes
5			Halawa Ct	200	1	200				< 3 homes
2			Iao Ct	400	2	200				< 3 homes
4			Kaupa Ct	400	2	200				< 3 homes
5			Kipapa Ct	420	2	210				< 3 homes
1			Lae Ct	220	1	220				< 3 homes
2			Katao Ct	450	2	225				< 3 homes
5			Kalihi Ct	250	1	250				< 3 homes
4			Pali Ct	250	1	250				< 3 homes
5			Waialea Ct	320	1	320				< 3 homes
1			Koui Ct	350	1	350				< 3 homes
2			Pulehu Ct	350	1	350				< 3 homes
2			Kolo Ct	350	1	350				< 3 homes
4			Aiea Ct	400	1	400				< 3 homes
5			Kahuku Ct	400	1	400				< 3 homes
5			Hilea Ct	800	2	400				< 3 homes
2			Moku Ct	450	1	450				< 3 homes
5			MoKoolii Ct	550	1	550				< 3 homes
1			Kohala Lane	700	1	700				< 3 homes
2			Wahane - E of Akaloa	1406	2	703				< 3 homes
5			Loke	1800	2	900				< 3 homes
4			Palikea Cr	1900	2	950				
4			Kaawa Lane West	1911	2	956				< 3 homes

1			Aloha	2250	2	1125			< 3 homes
1			Hulu Ln	1150	1	1150			< 3 homes
5			Keomuku Ln	1500	1	1500			< 3 homes
5			Heleakala Dr	2200	1	2200			< 3 homes
4			Helemano Dr	3300	1	3300			< 3 homes
5			Ahupu Lane	1150	0	N/A			< 3 homes
2			Alau Ct	160	0	N/A			< 3 homes
2			Auau	200	0	N/A			< 3 homes
5			Kahana E	1450	0	N/A		No	Off Awehi Lane
5			Diamond Head Dr	3360	0	N/A			< 3 homes
2			Eke	200	0	N/A			< 3 homes
2			Hana Ct	250	0	N/A			< 3 homes
5			Hawii Ct	200	0	N/A			< 3 homes
5			Honolulu Ln	230	0	N/A			< 3 homes
5			Howi Ln	350	0	N/A			< 3 homes
5			Huula Ct	450	0	N/A			< 3 homes
5			Kaaka Dr	300	0	N/A			< 3 homes
5			Kaawa Lane	2700	0	N/A			< 3 homes
4			Kaiwi Ct	500	0	N/A			< 3 homes
4			Kaukonahua Lane	4300	0	N/A			< 3 homes
5			Kawanui Dr	950	0	N/A			< 3 homes
5			Keehi Ct	150	0	N/A			< 3 homes
3			Koele	900	0	N/A			< 3 homes
5			Koolau ct	250	0	N/A			< 3 homes
1			Lanai Ct	760	1	760			< 3 homes
5			Lanikai	450	0	N/A			< 3 homes
3			Lipoa	450	1	450			< 3 homes
2			Lopa ct	160	0	N/A			< 3 homes
5			Makua Ct	240	0	N/A			< 3 homes
2			Mala Ct	240	0	N/A			< 3 homes
1			Maue Ct	690	0	N/A			< 3 homes
2			Nuu Ct	190	0	N/A			< 3 homes
1			Okoe Ct (West)	950	0	N/A			< 3 homes
2			Otani Ct	600	0	N/A			< 3 homes
2			S. Manawianui	500	0	N/A			< 3 homes
4	**Special Circumstance**		Ulupau	1500	1	1500			< 3 homes
5			Wahane Lane	750	0	N/A			< 3 homes
5			Waialua Ct	550	0	N/A			< 3 homes
2			Waihii Ct	180	0	N/A			< 3 homes
4			Waikiki	1600	0	N/A			< 3 homes
5			Wailua	550	0	N/A			< 3 homes
5			Hoku	400	0	N/A			< 3 homes

