

Roads Pending with County from previous years

Unit		Collector Road	Total to be Paved		Street	Length of Unpaved Road Measured by Feet	Comments
1					Honopu Dr	1030	***COMPLETED***
1					Kula Ct	350	***COMPLETED***
1					Keo Kea	530	***COMPLETED***
2					Kolo Ct	350	***COMPLETED***
2					Kipahulu	3900	***COMPLETED***
2					Iao Court	400	***COMPLETED***
					Otani Court	600	***COMPLETED***
2					Kahalulu	3150	***COMPLETED***
2					Nakalele Lane	750	***COMPLETED***
1			760		E & W. Keamuku Ct	760	Needs chip seal
1			360		Ewa Ct	360	Needs completing w/ Keamuku
2		Feeder	1000		Onini	1000	Needs hill concreted instead of CS due to grade
2			450		Okoe Ct (East)	450	Needs chip seal
2			1200		Koali	1200	Needs chip seal
2			350		Pulehu Ct	350	Needs chip seal
		Total Feet	4120		7,160		
					1.36		
		Miles	0.78				

October 2022 - September 2023 (Year 1) Locked

Unit	Collector Road	Total to be Paved	Street	Length of Unpaved Road Measured by Feet	Comments
2		2090	Koolua	2090	Off Awehi Lane
2		1,500	Haleakala Dr	1500	
		275	Taro Court	275	Old Kulkul court
2		180	Waihi Ct	180	OFF AKALOA
2		650	LaaU Ct	650	Finish off area
5		1300	Kikipua	1300	Newly Qualified
4 & 5		3100	Waipahoehoe Dr	3100	
4		2550	Mokuleia Cr	2550	Off Akaloa. Pave full Circle
5		2700	Nene	2700	Was W. Kokekole
4		950	Mokolea Lane	950	Connects Akaloa & Nanakuli
Total					
	Total Feet	15295	15,295		
			2.90		
	Miles	2.90			

October 2023 - September 2024 (Year 2 LOCKED)

Unit	Collector Road	Total to be Paved	Street	Length of Unpaved Road Measured by Feet	Comments
3		1,020	Naalehu Ct	1020	
1		1,260	E & W Wiamea Ct	1260	
1		350	Olai Court	350	Connector for Makaha & Wiamea
1	Feeder	3,400	Makaha East to Mauna Kea	3900	500 Ft done in 2018/19
1		1,420	Oahu Ct	1420	Off Nani Lane
1		330	Nani Lane	330	
4		950	Kaaawa Lane East	950	West Off Akaloa by Wailupe
5		200	Manana Ct	200	
5		725	Kahana W	725	Off Awehi Lane
	Total Feet	9,655			
	Miles	1.83			

October 2024 - September 2025 (Year 3 New Plan)

Unit	Collector Road	Total To Be Paved	Street	Length of Unpaved Road Measured by Feet	Comments
5		3900	Heleakala Dr	3900	Heleakala connects to Lamaloa County Road and this group is batched for Egress
2		1900	Keneka (Was Wahane west of washout)	1770	
4		400	Aiea Ct	400	
4		500	Kaiwi Ct	500	
4		4000	Hanauma Dr	4000	
4		3300	Helemano Dr	3300	
5		3900	Iva Lane	3900	
	Total Feet	17900			
	Miles	3.39			

October 2025 - September 2026 (Year 4 New Plan)

Unit	Collector Road	Total to be Paved	Street	Length of Unpaved Road Measured by Feet	Comments
5		350	Puu Kaua Ct	350	THESE 8 STAY GROUPED TOGETHER FOR FUTURE ROAD PLAN
5		360	Mokuauia Ct	360	
5		240	Makua Ct	240	
5		320	Waialea Ct	320	
5		220	Waipio ct	220	
5		400	Kahuku Ct	400	
5		550	MoKoolii Ct	550	
5		550	Waialua Ct	550	
5		2650	Kawainui LANE	2650	Off N. Wahane
2		2700	Waiee	2700	Off Awehi Lane
2		300	Paia Court	300	
2		200	Auau	200	
2		160	Lopa ct	160	
5		2350	Kamaiki	2350	
2		2500	Molokini	2500	Off Awehi Lane
2		100	Llio Court	100	Off Molokini
2		3450	Hekili	3450	Off N. Wahane
2		200	Eke	200	
4		2550	Wailupe	2550	Off N. Wahane
	Total FEET	20,150	2,440		
			0.46		
	Miles	3.82			

October 2026 - September 2027 (Year 5 New Plan)

Unit	Collector Road	Total to be Paved	Street	Length of Unpaved Road Measured by Feet	Comments
		500	Puu Waa Waa East	500	Connects to Diamond Head
5		2100	Pauwela	2100	
1		750	Kailua Lane	750	
5		760	Keahi Ct	760	
4		2880	Bali Hai Ln (previously Kolekole)	2880	West end off of Diamond Head
3		2529	Keawakapu	2529	
5		2330	Mokulua Ln (East)	2330	
3		900	Koele	900	
1		650	Koa Ct	650	
4		1900	Palikea Cr	1900	
5		800	Hilea Ct	800	
5		1500	Keomuku Ln	1500	
5		750	Wahane Lane	750	
	Total Feet	18,349			
	Miles	3.48			

Remaining Roads to Be Completed with other years or fit in where plausible

Unit		Collector Road	Total to be Paved		Street	Length Ft	Comments
5			200		Halawa Ct	200	
1			220		Reva/Lae Ct	220	
5			250		Kalihi Ct	250	
4			250		Pali Ct	250	
1			350		Koui Ct	350	
2			450		Moku Ct	450	
1			700		Kohala Lane	700	
2			1406		Wahane - E of Akaloa	1406	Lift Station
5			1800		Loke	1800	
1			2250		Aloha	2250	
1			1150		Hulu Ln	1150	
5			1150		Ahupu Lane	1150	
2			160		Alau Ct	160	
5			1450		Kahana E	1450	
5			3360		Diamond Head Dr.	3360	
2			250		Hana Ct	250	
5			200		Hawaii Ct	200	
5			230		Honolulu Ln	230	

CONTINUED FROM PREVIOUS PAGE

5			350		Howi Ln	350	
5			450		Huula Ct	450	
5			336		Kaala Drive	336	
4			4300		Kaukonahua Lane	4300	
5			950		Kawanui Dr	950	
5			150		Keehi Ct	150	
5			250		Koolau ct	250	
1			760		Lanai Ct	760	
5			450		Lanikai	450	
3			450		Lipoa	450	
2			240		Mala Ct	240	
1			690		Maui Ct	690	Cliffside City road
2			190		Nuu Ct	190	
1			950		Okoe Ct (West)	950	
4			1600		Waikiki	1600	
5			400		Hoku	400	
5			2850		Waimanalo Ln	2850	
1			1100		Makaha East Mauna Kea to Aloha Ln	1100	DOES NOT CONNECT TO 71 - VERIFIED 3/9/21 PER CAD MAP
			TOTAL FROM REMAINING:			32292	
					Miles to Be Paved	6.1	

TOTAL MILES LEFT PER THIS PLAN

22.30